Montezuma Community School Distrct
Construction Phasing Schedule

	Current Assignments	Current Class / Use	Proposed Class / Use	Windows	Geo HVAC	Plumb	Electrical	Lighting	Ceilings	Finishes	Millwork	Move A	Phase 1 March 4-May 17 2013	Move B	Phase 2 May 20-June 16 2013	Move C	Phase 3 June 17-Aug 16 2013	Move D	Phase 4 Aug 19-Oct 23 2013	Move E	Phase 5 Oct 24-Jan 8 2014	Move F	Phase 6 Jan 9-March 11 2014	Move G	Phase 7 March 12-May 16 2014	Move H	Phase 8 May 17-August 1 2014	Move J	Phase 9 August 2-Sept 30 2014	Move K
Exterior Site Work													Exterior Site Work		Exterior Site Work		Exterior Site Work		Exterior Site Work		Exterior Site Work						Complete Exterior Site Work			
Geothermal Well Field												Protect Trees	Geothermal Well Field		Geothermal Well Field		Geothermal Well Field													
HVAC													Well Field Vault		Well Field Vault		Interior Loops		HVAC Units		HVAC Units		HVAC Units		HVAC Units		HVAC Units			
Plumbing Lines Install																	Water Lines		Water Lines		Water Lines		Water Lines		Water Lines		Water Lines			
Plumbing Finish																			Fixtures											
Electrical Transformer													Electrical Service Transformer				Electrical Transformer													
Electrical Distribution Panels & Switch Gears													Electrical Distribution Panels				Distribution Panels		Distribution Panels											
Electrical Branch Circuits																			Branch Circuits		Branch Circuits		Branch Circuits		Branch Circuits		Branch Circuits			
Electrical Finish																			Lighting		Lighting		Lighting		Lighting		Lighting			
Sprinkler System																	Sprinkler System Rough In		Sprinkler System		Sprinkler System		Sprinkler System		Sprinkler System		Sprinkler System			
Interior Finishes																			Interior Finishes		Interior Finishes		Interior Finishes		Interior Finishes		Interior Finishes			
Asbestos Abatement															Asbestos Abatement															
			New Spaces																											
Elementary																														
016	Arment, Shannon	Pre-K	Pre-K		X	X				X								Move to Temp # J	Renovate	Move to # 016										
017		Pre-K	Pre-K		X	X				X								Move to Temp # K	Renovate	Move to # 017										
018		Pre-K Toliet	Pre-K Toliet			X													Renovate											
South 1 Boys		South 1 Boys	Storage 019		X	X		X		X									Renovate											
South 1 Girls		South 1 Girls	Boys RR 1st Floor 020		X	X		X	X	X							Renovate		Renovate											
021			Mechanical 021		X	X	X	X		X									Renovate											
022		Corridor	Corridor		X			X	X	X							Interior Loops										Renovate			
North 1 Boys		North 1 Boys	Girls RR 1st Floor 025		X	X		X	X	X							Renovate		Renovate											
North 1 Girls		North 1 Girls	Storage 026		X	X		X		X									Renovate											
027		Storage	Storage 027																								Renovate			
031		Storage	Storage																								Renovate			
032	Carlson, Megan	Gymnasium	Gymnasium							X																	Renovate			
050	James, Marcy	Kindergarten	Kindergarten	X	X	X		X	X	X							Set Windows			Move to Temp # J	Renovate	Move to # 050								
051		Toliet	Toliet			X															Renovate										
052		Storage	Storage																		Renovate										
053		Vestibule	Vestibule							X											Renovate										
054		Storage	Storage																		Renovate										
055		Toliet	Toliet			X															Renovate										
056	Ferguson, Kris	Kindergarten	Kindergarten	X	X	X		X	X	X							Set Windows			Move to Temp # K	Renovate	Move to # 056								
057		Boys RR	Boys RR			X															Renovate						Renovate			
058		Girls RR	Girls RR			X															Renovate						Renovate			
059		Computer Lab	Computer Lab		X			X	X	X														Move to #028 & #029	Renovate			Move to #028 & #029		
060		Corridor	Corridor					X	X	X							Interior Loops										Renovate			
061	James, LeAnn	First Grade	First Grade	X	X			X	X	X							Set Windows			Move to Temp # G	Renovate	Move to # 061								
062		Storage	Storage																		Renovate										
063	Shives, Heather	First Grade	First Grade	X	X			X	X	X							Set Windows			Move to Temp # F	Renovate	Move to # 063								
064		Vestibule	Vestibule																								Renovate			
065	Lowry, Carrie	Third Grade	Third Grade	X	X					X							Set windows			Move to Temp # A	Renovate	Move to # 065								
066	Rhoorda/ Vander Hart	Second Grade	Second Grade		X					X										Move to Temp # C	Renovate	Move to # 066								
067	Klyn, Martha	Third Grade	Third Grade	X	X					X							Set Windows			Move to Temp # D	Renovate	Move to # 067								
068	Swenson, Molly	Second Grade	Second Grade		X					X										Move to Temp # B	Renovate	Move to # 068								
069	Pope, Tracy	Fourth Grade	Fourth Grade	X	X			X	X	X							Set Windows					Move to Temp # A	Renovate	Move to # 069						
070	Rief, Ashley	Fourth Grade	Fourth Grade		X			X	X	X												Move to Temp # B	Renovate	Move to # 070						
071	Robison, Amanda	Fifth Grade	Fifth Grade	X	X			X	X	X							Set Windows					Move to Temp # C	Renovate	Move to # 071						
072	Minner, Alicia	Fifth Grade	Fifth Grade		X			X	X	X												Move to Temp # D	Renovate	Move to # 072						
073	Anderson, josh	Sixth Grade	Sixth Grade	X	X			X	X	X							Set Windows					Move to Temp # J	Renovate	Move to # 073						
074	Van Veen, Ryan	Sixth Grade	Sixth Grade		X			X	X	X												Move to Temp # K	Renovate	Move to # 074						
075		Corridor	Corridor														Interior Loops										Renovate			
076		Girls RR	Girls RR			X																	Renovate							
077		Janitor Closet	Janitor Closet			X																	Renovate							
078		Boys RR	Boys RR			X																	Renovate							
079		Vestibule	Vestibule																								Renovate			
080	Jones, Darin	Principal Office	SPED		X		X	X	X	X								Move to Temp # E	Renovate								Renovate			
081		Workroom	Resource Room		X		X	X	X	X																	Renovate			
082	Gray, Nancy	Elementary Media Center	Elementary Media Center																					Move to # 097	Renovate	Move Furn to Temp Sto				
T1	Boulton, Marie	Title 1	Counselor 015		X		X	X	X	X								Move to Room # 059							Move Furn to Temp Sto		Renovate	Move Counsel to #015		
T2	Clark, Abby	Title 2	Elem Principal 014		X		X	X	X	X	X							Move to Room # 059									Renovate			
			Admin 002		X		X	X	X	X	X																Renovate			
083		Office	Office		X			X	X	X															Renovate					
084		Audio Visual	Audio Visual		X			X	X	X															Renovate					
085	Nolton, Brian	Elementary Art	Elementary Art		X			X	X	X								Move Art to Temp # H							Renovate					
086		Girls Locker Room	Girls Locker Room			X																					Renovate			
087		Janitor Closet	Janitor Closet			X																					Renovate			
088		Toilet	Toilet			X																					Renovate			
089		Office	Office																								Renovate			
090		Boys Locker Room	Boys Locker Room			X																					Renovate			
District Common Space & Admin																														
001		Vestibule	Vestibule 001					X	X	X															Renovate					
XXX	Siestra, Anita	Business Manager	Boys RR 2nd Floor 222		X	X		X	X	X							Move Bus Mgr to # 029								Renovate					
XXX	DeJong, Boyd	Tech Room	Meeting room 008		X		X	X	X	X															Renovate					
			Superintendent 007		X		X	X	X	X	X														Renovate					
			Admin 002		X		X	X	X	X	X														Renovate					
XXX	Ewing, Marla	Nurse	Meeting Room 008		X		X	X	X	X	X														Renovate					
SPED 1	Ver Meer, Amy	SPED	Secondary Principal 013		X		X	X	X	X	X							Move to Temp # F		Move to Room # 080					Renovate					
			Admin 002		X		X	X	X	X	X														Renovate					
SPED 2	Gieger, Wendy	SPED	Toilet 012		X	X		X	X	X								Move to Temp # F		Move to Room # 080					Renovate					
			Nurse 011		X	X	X	X	X	X	X														Renovate					
			ISS #1		X		X	X	X	X															Renovate					
			ISS #2		X		X	X	X	X															Renovate					
			Admin 002		X		X	X	X	X	X														Renovate					
023		Corridor	Corridor		X			X	X	X							Interior Loops										Renovate			
024		Corridor	Corridor		X			X	X	X							Interior Loops										Renovate			
028	Versteeg, David	District Superintendent	Title 028		X		X	X	X	X																Move to	Renovate	Move to #007		
029		District Secretary	Title 029		X		X	X	X	X																Move to	Renovate	Move to #002		
030		Corridor	Corridor		X			X	X	X																	Renovate			
032		Auditorium	Auditorium							X																	Refurbish Auditorium			
XXX	Gallagher, John	Counseling	Corridor 033		X		X	X	X	X							Move Counsel to # 015												Renovate	
XXX	Nolton, Brian	Art	Business Office 006		X		X	X	X	X	X														Renovate			Move Bus Mgr to #006		
			Toilet 004		X			X	X	X															Renovate					
			Vault 005		X			X		X															Renovate					
			Teachers Workroom 003		X		X	X	X	X	X						Renovate													
			Admin 002		X		X	X	X	X	X														Renovate					
035	Radeke, Angie	Food Storage	Food Storage																								Refurbish			
036		Kitchen Office	Kitchen Office																								Refurbish			
037	Radeke, Angie	Kitchen	Kitchen																								Refurbish Kitchen			
038	Radeke, Angie	Cafeteria	Cafeteria		X			X	X	X								Move Lunch to Aud.						Move Back to Cafeteria			Refurbish Cafeteria			
039	Stanton, Scott	Band Room	Band Room		X			X	X	X																	Refurbish			
040		Band Storage	Band Storage															Note # 7									Refurbish			
041. 042, 043, 044, 045, 046, 047, 048		Practice Rooms	Practice Rooms		X			X	X	X																	Refurbish			
049	Behounek, Carol	Vocal Music /Choir	Vocal Music /Choir		X			X	X	X								Move Vocal to # 39					Renovate	Move Vocal to # 049						
092		Stage	Stage							X																	Refurbish Stage			
093		Rear Stage	Rear Stage																								Refurbish Rear Stage			
XXX		Mechanical Room	Mechanical Room														Mech Room Work		Mech Room Work		Mech Room Work		Mech Room Work		Mech Room Work		Mech Room Work		Mech Room Work	
095		Vestibule	Vestibule																								Renovate			
		North Stairwell	North Stairwell														Renovate										Renovate			
		South Stairwell	South Stairwell														Renovate										Renovate			
Secondary																														
096	Brondyke, David	Science	Science		X			X	X	X										Move to Temp # L	Renovate	Move to # 096								
097		Open	Art		X	X	X	X	X	X	X							Move Art to Temp # H					Renovate	Move K-12 Art to # 097						
098	Weber, Carrie	Science Lab	Science Lab		X			X	X	X																	Renovate			
099		Chemical Storage	Chemical Storage																								Renovate			
100		Storage	Storage																								Renovate			
101	Farrington, Leah	Social Science	Social Science		X			X	X	X										Move to Temp # M	Renovate	Move to # 101								
102	Bates, Derek	English	Language Arts		X			X	X	X										Move to Temp # N	Renovate	Move to # 102								
103	Taylor, Earlene	Media/At Risk	Media/At Risk		X			X	X	X													Renovate							
104		Office	Office		X			X	X	X													Renovate							
105		Corridor	Corridor														Interior Loops										Renovate			
106		Storage	Storage																								Renovate			
107		Storage	Storage																								Renovate			
108		Girls RR	Girls RR			X																					Renovate			
109		Janitor Closet	Janitor Closet			X																	Renovate							
110		Boys RR	Boys RR			X																					Renovate			
111	Johnson, Anya	English 8	Language Arts	X	X			X	X	X							Set Windows			Move to Temp # P	Renovate	Move to # 111								
112		Computer Lab	Computer Lab	X ?	X			X	X	X							Set Windows			Move to Temp # U	Renovate	Move to # 112								
113	Schultz, Stacy	Math	Math	X	X			X	X	X							Set Windows			Move to Temp # Q	Renovate	Move to # 113								
114		Corridor	Corridor		X			X	X	X							Interior Loops										Renovate			
115	McClure, Dwain	CAD	Bonus Classroom		X			X	X	X							Renovate													
116	Pargeon, Allison	Math	Math		X															Move to Temp # R	Renovate	Move to # 116								
117	Swenson, Rick	AG Classroom	AG Classroom		X			X	X	X								Move to Temp # Q	Renovate	Move to # 117										
118		Storage	Storage																Renovate											
119		Office	Office																								Renovate			
120		Corridor	Corridor		X			X	X	X							Interior Loops										Renovate			
121		Shop Corridor	Shop Corridor																								Renovate			
122		Storage	Storage																								Renovate			
123		Toilet	Toilet			X																					Renovate			
124	Swenson, Rick	Ag Shop	Ag Shop																								Renovate			
125	McClure, Dwain	Wood Shop	Wood Shop																								Renovate			
126		Wood Shop	Drafting		X		X	X	X	X	X						Construct	Move #118 to # 126												
127	Lown, Tyler	Wrestling	Wrestling																						Renovate					
128		Storage	Storage																						Renovate					
129		Corridor	Corridor														Interior Loops								Renovate					
130		Storage	Storage																						Renovate					
131		Storage	Storage																						Renovate					
132		Boys Locker Room	Boys Locker Room			X																		Move to # 090	Renovate	Move to # 132					
133		Boys Shower	Boys Shower			X																		Move to # 090	Renovate	Move to # 133					
134		Boys Shower	Boys Shower			X																		Move to # 090	Renovate	Move to # 134					
135		Boys Locker Room	Boys Locker Room			X																		Move to # 090	Renovate	Move to # 135					
136		Office	Office																					Move to Temp # U	Renovate	Move to # 136					
137		Storage	Storage																						Renovate					
138	Lown, Tyler	Gymnasium	Gymnasium		X					X																		Refurbish Gymnasium			
139		Janitor	Janitor																						Renovate					
140		Girls Locker Room	Girls Locker Room			X																		Move to # 086	Renovate	Move to # 140					
141		Girls Shower	Girls Shower			X																		Move to # 086	Renovate	Move to # 141					
142		Girls Shower	Girls Shower			X																		Move to # 086	Renovate	Move to # 142					
143		Girls Locker Room	Girls Locker Room			X																		Move to # 086	Renovate	Move to # 143					
144		Office	Office																					Move to Temp # U	Renovate	Move to # 144					
145		Corridor	Corridor														Interior Loops										Renovate			
146		Storage	Storage																								Renovate			
147		Storage	Storage																								Renovate			
148		Vestibule	Vestibule																								Renovate			
149	Siestra, Keith	Business	Business		X			X	X	X								Move to Temp # R	Renovate	Move to # 149										
150	Laudner, Sarah	At Risk / ICN	At Risk / ICN		X			X	X	X								Move # 150 to # 118	Renovate											
151		Student Center	Student Center		X			X	X	X							Interior Loops										Renovate			
XXX	Moretz, Brian	Secondary Principal	Bonus Room 152		X		X	X	X	X							Renovate	Move Princ to Temp #E												
			Storage 153		X			X									Renovate	Move Tech to Rm #152												
			Concessions 154		X	X	X	X	X	X	X								Renovate											
XXX		Athletic Director	Athletic Director 155		X		X	X	X	X	X							Move to # 160	Renovate											
			Corridor 156		X		X	X	X	X									Renovate											
			Tickets 157		X		X	X	X	X	X								Renovate											
158		Lobby	Lobby		X			X	X	X																	Renovate			
159		Vestibule	Vestibule		X			X	X	X																	Renovate			
160		Conference Room	Conference Room		X			X		X								Move Rm # 155 to # 160		Move # 160 to #155							Renovate			
201	DeJong, Dale	Social Science / Science	Science							X								Move to Temp # G	Renovate	Move Back to # 201										
202		SPED	SPED					X	X	X								Move to Temp # M	Renovate	Move to Room # 202										
203		Corridor	Corridor							X							Interior Loops										Renovate			
204	Behounek, Tom	SPED	SPED					X	X	X								Move to Temp # M	Renovate	Move to Room # 204										
205		Corridor	Corridor							X																	Renovate			
206		SPED	SPED							X								Move to Temp # L	Renovate	Move to Room # 206										
207	Sheets, Kelsie	SPED	SPED							X								Move to Temp # L	Renovate	Move to Room # 207										
208		SPED	SPED							X								Move to Temp # L	Renovate	Move to Room # 208										
209	Hjelmeland, Clayton	Keyboard	Computer Lab							X								Move to Temp # P	Renovate	Move to #209										
210		Storage	Storage							X																	Renovate			
211		Corridor	Corridor														Interior Loops										Renovate			
212		Storage	Storage																								Renovate			
XXX	North 2 Boys	North 2nd Floor Boys	Girls RR 2nd Floor		X	X		X	X	X							Renovate		Renovate											
213	North 2 Girls	North 2nd Floor Girls	Storage 212					X		X							Renovate		Renovate											
214		Workroom	Workroom							X									Renovate											
215		Corridor	Corridor														Interior Loops										Renovate			
216	Goudy, Roxanne	English	English / Social Science							X								Move to Temp # N	Renovate	Move to Room # 216										
217	Stockman, Carrie	Spanish	Foreign Language							X								Move to Temp # A	Renovate	Move to Room # 217										
218	Clark, Abby	TAG	TAG															Move to Temp # D	Renovate	Move to Room # 218										
219	Hjelmeland, Clayton	Math	Math															Move to Temp # B	Renovate	Move to Room # 219										
220		Health	Science/Social Studies							X								Move to Temp # C	Renovate	Move to Room # 220										
221		Storage	Storage																Renovate											
XXX	South 2 Girls	South 2nd Floor Girls	Storage 221		X			X		X							Renovate		Renovate											
XXX	South 2 Boys	South 2nd Floor Boys	Boys RR 2nd floor 222		X	X		X	X	X							Renovate		Renovate											
223		Janitor Closet	Janitor Closet																								Renovate			
224		Corridor	Corridor														Interior Loops										Renovate			
Temporary Locations:																														
Temp # A	Temp Const in New Admin																Demo & Const Note # 2	In Use		In Use		In Use								
Temp # B	Temp Const in New Admin																Demo & Const Note # 2	In Use		In Use		In Use								
Temp # C	Temp Const in New Admin																Demo & Const Note # 2	In Use		In Use		In Use								
Temp # D	Temp Const in New Admin																Demo & Const Note # 2	In Use		In Use		In Use								
Temp # E	Temp Const in New Admin																Demo & Const Note # 3	In Use		In Use		In Use		In Use		Move Princ to #013 #014				
Temp # F	085 Art																	In Use		In Use										
Temp # G	049 Vocal																	In Use		In Use										
Temp # H	082 Media Center																Note # 6	In Use		In Use		In Use		In Use						
Temp # J	038 Cafeteria West																Construct, Note # 1	In Use		In Use		In Use								
Temp # K	038 Cafeteria East																Construct, Note # 1	In Use		In Use		In Use								
Temp # L	097 Concession South																Construct, Note # 1	In Use												
Temp # M	097 Concession North																Construct, Note # 1	In Use												
Temp # N	103 Media Center South																Construct, Note # 1	In Use		In Use										
Temp # P	103 Media Center North																Construct, Note # 1	In Use		In Use										
Temp # Q	Wrestling Room South																Construct, Note # 1	In Use		In Use										
Temp # R	Wrestling Room North																Construct, Note # 1	In Use		In Use										
Temp # S	Auditorium Stage																Note # 5	In Use		In Use		In Use		In Use		Move to # 127				
Temp # T	Auditorium																Note # 4	In Use		In Use		In Use		In Use						
Temp # U	ICN Room																Note # 4	In Use		In Use										
Notes:																														
1	Build Temporary Dividing Wall																													
2	Demolish & Build Temporary Classroom																													
3	Demolish & Build Temporary Office Space																													
4	Move Cafetria Lunch Tables to Auditorium																													
5	Wrestling Team will use Stage																													
6	K-12 Art will use Media Center # 082 for entire school year																													
7	Vocal to share RM # 39 with Band																													
8	Locker Room Work, Phase 7 can carryover into Phase 8																													
9	New Admin Spaces can carryover into Phase 9																													
10																														

Draft

Draft

Draft

Draft

Revised 7/26/2012